Manitoba
Mineral Resources

Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/14 – December 1/14)

DRILLING ACTIVITY	To Dec 1/14	To Dec 2/13	2013 Total
Drilling Licences Issued	485	487	537
Licences Cancelled	17	63	62
Vertical Wells Drilled	61	26	32
Horizontal Wells Drilled	361	468	498
Stratigraphic Test Holes Drilled	0	1	2
Wells Drilled - Total	422	495	530
No. of Metres Drilled	774 632	952 973	1 020 796
Wells Re-entered	0	2	3
Wells Being Drilled	12	9	1
No. of Active Rigs	15	11	4
Wells Licenced but Not Spudded	261	183	200
Wells Completed as Potential Oil Wells	410	490	528
Wells Abandoned Dry	8	3	3
Wells Drilled but Not Completed	4	2	0
Other Completions	0	2	3
New Wells on Production	125	256	485

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	20	16	17
Licences Cancelled	1	0	1
Kilometers Licenced	3478	676	1 948
Kilometers Run	2405	1 246	2 062

OIL PRICES (Average)	2014 $/m3 ($/bbl)	2013 $/m3 ($/bbl)
Month of October	550.19 (87.43)	587.50 (93.36)
Month of November	490.80 (77.99)	509.65 (80.99)

OIL PRODUCTION (M3)	2014	2013
Month of Mar	264 444.9	300 518.8
Cumulative Thru Mar 31	761 825.8	821 492.7

WEEKLY WELL ACTIVITY REPORT

01 December 2014

Lic. No.: 9113
NAL Waskada Prov. HZNTL A3-29-1-25 (WPM)
UWI: 103.03-29-001-25W1.00
Spud Date: 25-Nov-2014
K.B. Elevation: 473.68 m
Surface Casing: 219.10 mm @ 158.00 m with 13.0 t
Finished Drilling: 28-Nov-2014
Total Depth: 1670.00 m
Intermediate Casing: 139.70 mm @ 1670.00 m with 48.0 t
Rig Released: 30-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Nov-2012

Lic. No.: 9615
Tundra Daly Sinclair HZNTL 5-15-9-28 (WPM)
UWI: 100.05-15-009-28W1.00
Status: Completing (COMP)
Completing: 30-Nov-2014

Lic. No.: 9773
South Pierson Unit No. 3 HZNTL 8-15-2-29 (WPM)
UWI: 102.08-15-002-29W1.00
Intermediate Casing: 139.70 mm @ 2141.00 m with 48.0 t
Rig Released: 10-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Nov-2014

Lic. No.: 9793
Tundra Daly Sinclair HZNTL A9-5-9-29 (WPM)
UWI: 103.09-05-009-29W1.00
Status: Completing (COMP)
Completing: 25-Nov-2014

Lic. No.: 9814
CPEC Manson HZNTL 13-32-12-28 (WPM)
UWI: 100.13-32-012-28W1.00
Spud Date: 27-Nov-2014
K.B. Elevation: 500.69 m
Surface Casing: 244.50 mm @ 142.00 m with 15.0 t
Intermediate Casing: 177.80 mm @ 838.00 m with 18.0 t
Status: Waiting On Cement (WOC)
Waiting On Cement: 01-Dec-2014

Lic. No.: 9876
Corex Virden HZNTL 16-36-9-26 (WPM)
UWI: 102.16-36-009-26W1.00
Spud Date: 26-Nov-2014
K.B. Elevation: 440.17 m
Surface Casing: 244.50 mm @ 298.50 m with 23.0 t
Intermediate Casing: 177.80 mm @ 803.00 m with 17.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Dec-2014

Lic. No.: 9942
Kinwest 08 Mariner Birdtail HZNTL 4-16-16-27 (WPM)
102.04-16-016-27W1.00 – Leg #1 (Revised)
100.08-16-016-27W1.02 – Leg #2 (Added)
Licenced as 8-16 drilled as 4-16-16-27
2nd UWI added for Leg #2

Lic. No.: 9964
Tundra Daly Sinclair Prov. HZNTL A13-2-9-29 (WPM)
UWI: 102.13-02-009-29W1.00
Status: Completing (COMP)
Completing: 30-Nov-2014

Lic. No.: 9972
Tundra Daly Sinclair Prov. HZNTL A1-28-8-28 (WPM)
UWI: 102.01-28-008-28W1.00
Status: Completing (COMP)
Completing: 30-Nov-2014

Lic. No.: 10006
Tundra Daly Sinclair HZNTL 13-33-8-29 (WPM)
UWI: 100.13-33-008-29W1.00
Spud Date: 01-Dec-2014
K.B. Elevation: 529.85 m
Surface Casing: 244.50 mm @ 138.00 m with 11.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Dec-2014

Lic. No.: 10046
Corval Daly Sinclair HZNTL 5-27-8-28 (WPM)
UWI: 102.05-27-008-28W1.00
Status: Completing (COMP)
Completing: 25-Nov-2014

Lic. No.: 10047
Corval Daly Sinclair HZNTL A5-27-8-28 (WPM)
UWI: 103.05-27-008-28W1.00
Status: Completing (COMP)
Completing: 25-Nov-2014

Lic. No.: 10052
Virden Roselea Unit No. 3 HZNTL 11-2-10-26 (WPM)
UWI: 102.11-02-010-26W1.00
Status: Completing (COMP)
Completing: 30-Nov-2014

Lic. No.: 10061
Tundra Gambler 10-26-18-29 (WPM)
UWI: 100.10-26-018-29W1.00
Finished Drilling: 27-Nov-2014
Total Depth: 570.00 m
Intermediate Casing: Run
Rig Released: 28-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 28-Nov-2014

Lic. No.: 10073
Tundra Daly Sinclair HZNTL B9-5-9-29 (WPM)
UWI: 104.09-05-009-29W1.00
Status: Completing (COMP)
Completing: 27-Nov-2014

Lic. No.: 10112
CNRL Pierson HZNTL A4-23-2-29 (WPM)
UWI: 103.04-23-002-29W1.00
Finished Drilling: 28-Nov-2014
Total Depth: 2522.00 m
Intermediate Casing: 139.70 mm @ 2522.00 m with 62.7 t
Rig Released: 30-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Nov-2014

Lic. No.: 10120
Elcano St. Lazare HZNTL 4-21-16-29 (WPM)
UWI: 100.04-21-016-29W1.00
Spud Date: 16-Dec-2014
K.B. Elevation: 477.05 m
Surface Casing: 244.50 mm @ 142.00 m with 11.0 t
Production Casing: Run
Finished Drilling: 22-Nov-2014
Total Depth: 1899.00 m
Rig Released: 25-Nov-2014
Status: Completing (COMP)
Completing: 26-Nov-2014

Lic. No.: 10135
CPEC Daly Sinclair Prov. HZNTL 4-11-11-29 (WPM)
UWI: 100.04-11-011-29W1.00
Status: Completing (COMP)
Completing: 01-Dec-2014

Lic. No.: 10139
Elcano Miniota 3-10-13-27 (WPM)
UWI: 100.03-10-013-27W1.00
Status: Completing (COMP)
Completing: 25-Nov-2014

Lic. No.: 10143
Corval Daly Sinclair HZNTL 6-27-8-28 (WPM)
UWI: 102.06-27-008-28W1.00
Status: Completing (COMP)
Completing: 25-Nov-2014

Lic. No.: 10146
Corex Daly Sinclair HZNTL 12-9-10-28 (WPM)
UWI: 102.12-09-010-28W1.00
Status: Completing (COMP)
Completing: 26-Nov-2014

Lic. No.: 10147
Corex Daly Sinclair HZNTL A12-9-10-28 (WPM)
UWI: 103.12-09-010-28W1.00
Status: Completing (COMP)
Completing: 06-Nov-2014

Lic. No.: 10151
CNRL Pierson HZNTL A3-23-2-29 (WPM)
UWI: 102.03-23-002-29W1.00
Spud Date: 01-Dec-2014
K.B. Elevation: 472.00 m
Status: Running Casing (CSG)
Running Casing: 01-Dec-2014

Lic. No.: 10153
CPEC Manson HZNTL 16-36-12-28 (WPM)
UWI: 100.16-36-012-28W1.00
Kick-Off Date: 23-Nov-2014
Kick-Off Point: 460.00 m
Intermediate Casing: 177.80 mm @ 786.00 m with 17.5 t
Finished Drilling: 26-Nov-2014
Total Depth: 2039.00 m
Rig Released: 27-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 27-Nov-2014

Lic. No.: 10154
Highmark North Hargrave 12-24-12-27 (WPM)
UWI: 100.12-24-012-27W1.00
Finished Drilling: 28-Nov-2014
Total Depth: 630.00 m
Production Casing: Run
Rig Released: 29-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 29-Nov-2014

Lic. No.: 10160
Tundra Virden Prov. HZNTL 8-34-10-26 (WPM)
UWI: 100.08-34-010-26W1.00
Spud Date: 01-Dec-2014
K.B. Elevation: 448.47 m
Surface Casing: 244.50 mm @ 139.00 m with 13.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Dec-2014

Lic. No.: 10167
Daly Unit No. 4 HZNTL 3-34-9-28 (WPM)
UWI: 102.03-34-009-28W1.00
Intermediate Casing: 177.80 mm @ 851.00 m with 16.0 t
Finished Drilling: 29-Nov-2014
Total Depth: 2024.00 m
Rig Released: 30-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Nov-2014

Lic. No.: 10171
Corex Daly Sinclair HZNTL B12-2-9-28 (WPM)
UWI: 103.12-02-009-28W1.00
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Dec-2014

Lic. No.: 10172
Daly Unit No. 3 Prov. HZNTL 8-11-10-28 (WPM)
UWI: 102.08-11-010-28W1.00
Status: Completing (COMP)
Completing: 30-Nov-2014

Lic. No.: 10174
Daly Unit No. 3 Prov. A12-11-10-28 (WPM)
UWI: 102.12-11-010-28W1.00
Spud Date: 27-Nov-2014
K.B. Elevation: 504.20 m
Surface Casing: 244.50 mm @ 297.00 m with 27.0 t
Finished Drilling: 01-Dec-2014
Total Depth: 888.00 m
Status: Logging (LOG)
Logging: 01-Dec-2014

Lic. No.: 10175
Corex Daly Sinclair HZNTL 12-4-10-28 (WPM)
UWI: 104.12-04-010-28W1.00
Finished Drilling: 25-Nov-2014
Total Depth: 2356.00 m
Intermediate Casing: 139.70 mm @ 2356.00 m with 36.0 t
Rig Released: 26-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 26-Nov-2014

Lic. No.: 10177
Tundra Daly Sinclair Prov. HZNTL A1-15-9-29 (WPM)
UWI: 102.01-15-009-29W1.00
Finished Drilling: 24-Nov-2014
Total Depth: 2198.00 m
Intermediate Casing: 139.70 mm @ 2198.00 m with 43.0 t
Rig Released: 25-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 25-Nov-2014

Lic. No.: 10184
Highmark North Hargrave 14-24-12-27 (WPM)
UWI: 100.14-24-012-27W1.00
Spud Date: 29-Nov-2014
K.B. Elevation: 476.03 m
Surface Casing: 219.10 mm @ 149.00 m with 11.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Dec-2014

Lic. No.: 10192
Elcano Two Creeks HZNTL 8-30-12-26 (WPM)
UWI: 100.08-30-012-26W1.00
Revision to Reports of: 17-Nov-2014 & 24-Nov-2014
Spud Date: 10-Nov-2014
K.B. Elevation: 474.02 m
Surface Casing: 244.50 mm @ 147.00 m with 12.0 t
Intermediate Casing: 177.80 mm @ 672.00 m with 16.0 t
Finished Drilling: 15-Nov-2014
Total Depth: 1244.00 m
Rig Released: 15-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 15-Nov-2014

Lic. No.: 10194
Corex Daly Sinclair Prov. HZNTL 3-10-10-28 (WPM)
UWI: 102.03-10-010-28W1.00
Rig Released: 25-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 25-Nov-2014

Lic. No.: 10195
Corex Daly Sinclair Prov. HZNTL A3-10-10-28 (WPM)
UWI: 103.03-10-010-28W1.00
Spud Date: 25-Nov-2014
K.B. Elevation: 505.62 m
Surface Casing: 244.50 mm @ 311.00 m with 26.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Dec-2014

Lic. No.: 10197
Sinclair Unit No. 12 HZNTL A5-7-8-28 (WPM)
UWI: 102.05-07-008-28W1.00
Intermediate Casing: 177.80 mm @ 1038.00 m with 14.5 t
Finished Drilling: 29-Nov-2014
Total Depth: 2328.00 m
Rig Released: 30-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Nov-2014

Lic. No.: 10202
Sinclair Unit No. 12 HZNTL A12-7-8-28 (WPM)
UWI: 103.12-07-008-28W1.00
Spud Date: 26-Nov-2014
K.B. Elevation: 507.30 m
Surface Casing: 244.50 mm @ 139.00 m with 15.0 t
Intermediate Casing: 177.80 mm @ 1052.00 m with 13.5 t
Finished Drilling: 01-Dec-2014
Total Depth: 2477.00 m
Status: Waiting On Orders (WOO)
Waiting On Orders: 01-Dec-2014

Lic. No.: 10204
Virden Roselea Unit No. 3 HZNTL 4-12-10-26 (WPM)
UWI: 102.04-12-010-26W1.00
Finished Drilling: 24-Nov-2014
Total Depth: 1524.00 m
Rig Released: 25-Nov-2014
Status: Completing (COMP)
Completing: 30-Nov-2014

Lic. No.: 10205
Tundra Binscarth 8-34-19-29 (WPM)
UWI: 100.08-34-019-29W1.00
Spud Date: 28-Nov-2014
K.B. Elevation: 496.21 m
Surface Casing: 219.10 mm @ 138.00 m with 10.0 t
Finished Drilling: 30-Nov-2014
Total Depth: 569.00 m
Status: Abandoning (ABDG)
Abandoning: 01-Dec-2014

Lic. No.: 10206
Red Beds Waskada HZNTL 9-33-1-24 (WPM)
UWI: 100.09-33-001-24W1.00
Finished Drilling: 24-Nov-2014
Total Depth: 1340.00 m
Rig Released: 26-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 26-Nov-2014

Lic. No.: 10208
Corval Daly Sinclair HZNTL A15-35-8-28 (WPM)
UWI: 102.15-35-008-28W1.00
Finished Drilling: 24-Nov-2014
Total Depth: 2479.00 m
Intermediate Casing: 139.70 mm @ 2479.00 m with 56.0 t
Rig Released: 26-Nov-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 26-Nov-2014

Lic. No.: 10215
Ewart Unit No. 8 Prov. HZNTL 5-20-7-28 (WPM)
UWI: 103.05-20-007-28W1.00
Spud Date: 01-Dec-2014
K.B. Elevation: 498.13 m
Surface Casing: 244.50 mm @ 138.50 m with 12.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Dec-2014

Lic. No.: 10216

Tundra et al Daly Sinclair HZNTL A13-5-9-28 (WPM)
UWI: 102.13-05-009-28W1.00
Spud Date: 25-Nov-2014
K.B. Elevation: 477.23 m
Surface Casing: 244.50 mm @ 139.00 m with 11.5 t
Finished Drilling: 30-Nov-2014
Total Depth: 2277.00 m
Intermediate Casing: 139.70 mm @ 2277.00 m with 46.0 t
Rig Released: 01-Dec-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 01-Dec-2014

Lic. No.: 10219

NAL Waskada Prov. HZNTL B6-29-1-25 (WPM)
UWI: 103.06-29-001-25W1.00
Spud Date: 30-Nov-2014
K.B. Elevation: 473.87 m
Status: Running Casing (CSG)
Running Casing: 01-Dec-2014

Lic. No.: 10225

Red Beds Waskada HZNTL A2-33-1-24 (WPM)
UWI: 103.02-33-001-24W1.00
Spud Date: 26-Nov-2014
K.B. Elevation: 497.28 m
Surface Casing: 244.50 mm @ 138.50 m with 13.0 t
Intermediate Casing: 177.80 mm @ 999.00 m with 12.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Dec-2014

Lic. No.: 10228

Elcano North Hargrave HZNTL 13-22-12-27 (WPM)
UWI: 102.13-22-012-27W1.00
Spud Date: 25-Nov-2014
K.B. Elevation: 480.83 m
Surface Casing: 244.50 mm @ 147.00 m with 11.0 t
Finished Drilling: 30-Nov-2014
Total Depth: 2185.00 m
Status: Preparing To Run Casing (PREP CSG)
Preparing To Run Casing: 01-Dec-2014

Lic. No.: 10233

Daly Unit No. 1 Prov. B15-4-10-28 (WPM)
UWI: 103.15-04-010-28W1.00
Licence Issued: 25-Nov-2014
Licensee: Corex Resources Ltd.
Mineral Rights: Corex Resources Ltd.
Contractor: Precision Drilling - Rig# 205
Surface Location: 15-04-10-28
Co-ords: 336.89m (S) of (N) boundary of Sec. 4
745.69m (W) of (E) boundary of Sec. 4
Grd Elev: 510.24 m
Proj. TD: 870 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10234

Daly Unit No. 3 HZNTL 9-12-10-28 (WPM)
UWI: 102.09-12-010-28W1.00
Licence Issued: 27-Nov-2014
Licensee: Corex Resources Ltd.
Mineral Rights: Corex Resources Ltd.
Contractor: Precision Drilling - Rig# 205
Surface Location: 08B-13-10-28
Co-ords: 600.00 m (N) of (S) boundary of Sec. 13
270.00 m (W) of (E) boundary of Sec. 13
Grd Elev: 492.34 m
Proj. TD: 2038 m (Mississippian)
Field: Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10235

Legacy Pierson HZNTL A4-32-1-28 (WPM)
UWI: 102.04-32-001-28W1.00
Licence Issued: 28-Nov-2014
Licensee: Legacy Oil + Gas Inc.
Mineral Rights: Legacy Oil + Gas Inc.
Contractor: Ensign Canadian/Big Sky Drilling - Rig# 650
Surface Location: 02A-32-01-28
Co-ords 173.99 m (N) of (S) boundary of Sec. 32
599.63 m (W) of (E) boundary of Sec. 32
Grd Elev: 458.78 m
Proj. TD: 1703 m (Triassic)
Field: Pierson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10236

Tundra Daly Sinclair Prov. HZNTL 13-34-9-29 (WPM)
UWI: 102.13-34-009-29W1.00
Licence Issued: 28-Nov-2014
Licensee: Tundra Oil and Gas Partnership
Mineral Rights: Tundra Oil and Gas Partnership
Contractor: Ensign Canadian Drilling - Rig# 90
Surface Location: 13D-35-09-29
Co-ords: 162.28 m (S) of (N) boundary of Sec. 35
233.91 m (E) of (W) boundary of Sec. 35
Grd Elev: 522.61 m
Proj. TD: 2530.3 m (Mississipian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10237

Highmark North Hargrave DIR 2-21-12-27 (WPM)
UWI: 100.02-21-012-27W1.00
Licence Issued: 28-Nov-2014
Licensee: Highmark Exploration Inc.
Mineral Rights: Highmark Exploration Inc.
Contractor: To Be Determined - Rig#
Surface Location: 15C-16-12-27
Co-ords: 50.00 m (S) of (N) boundary of Sec. 16
697.59 m (W) of (E) boundary of Sec. 16
Grd Elev: 482.50 m
Proj. TD: 828 m (Devonian)
Area: North Hargrave
Classification: EXPLORATORY (OUTPOST)
Status: Location(LOC)

Lic. No.: 10238

Virden Roselea Unit No. 3 HZNTL 5-12-10-26 (WPM)
UWI: 102.05-12-010-26W1.00
Licence Issued: 28-Nov-2014
Licensee: Corex Resources Ltd.
Mineral Rights: Corex Resources Ltd.
Contractor: Bett's Drilling Ltd. - Rig# 4
Surface Location: 07B-12-10-26
Co-ords: 440.00 m (N) of (S) boundary of Sec. 12
600.00 m (W) of (E) boundary of Sec. 12
Grd Elev: 436.89 m
Proj. TD: 1513 m (Mississippian)
Field: Virden
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10239

Highmark North Hargrave DIR 03-21-12-27 (WPM)
UWI: 100.03-21-012-27W1.00
Licence Issued: 28-Nov-2014
Licensee: Highmark Exploration Inc.
Mineral Rights: Highmark Exploration Inc.
Contractor: To Be Determined - Rig#
Surface Location: 15C-16-12-27
Co-ords: 50.00 m (S) of (N) boundary of Sec. 16
742.59 m (W) of (E) boundary of Sec. 16
Grd Elev: 482.86 m
Proj. TD: 846 m (Devonian)
Area: North Hargrave
Classification: EXPLORATORY (NEW FIELD WILDCAT)
Status: Location(LOC)

Lic. No.: 10240

Elcano Miniota 15-6-13-26 (WPM)
UWI: 100.15-06-013-26W1.00
Licence Issued: 28-Nov-2014
Licensee: Elcano Exploration Inc.
Mineral Rights: Elcano Exploration Inc.
Contractor: Alliance Drilling - Rig# 6
Surface Location: 15-06-13-26
Co-ords: 121.00 m (S) of (N) boundary of Sec. 6
692.00 m (W) of (E) boundary of Sec. 6
Grd Elev: 462.01 m
Proj. TD: 587 m (Mississipian)
Area: Miniota
Classification: EXPLORATORY (OUTPOST)
Status: Location(LOC)

Lic. No.: 10241

Elcano Two Creeks DIR 3-31-12-26 (WPM)
UWI: 100.03-31-012-26W1.00
Licence Issued: 28-Nov-2014
Licensee: Elcano Exploration Inc.
Mineral Rights: Elcano Exploration Inc.
Contractor: Alliance Drilling - Rig# 6
Surface Location: 03D-31-12-26
Co-ords: 288.00 m (N) of (S) boundary of Sec. 31
769.19 m (W) of (E) boundar / of Sec. 31
Grd Elev: 467.30 m
Proj. TD: 632.1 m (Mississipian)
Area: Two Creeks
Classification: DEVELOPMENT (CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10242

Sinclair Unit No. 12 HZNTL A01-13-08-29 (WPM)
UWI: 103.01-13-008-29W1.00
Licence Issued: 28-Nov-2014
Licensee: Tundra Oil and Gas Partnership
Mineral Rights: Tundra Oil and Gas Partnership
Contractor: Trinidad Drilling Inc. - Rig# 14
Surface Location: 08A-14-08-29
Co-ords486.00 m (N) of (S) boundary of Sec. 14
60.00 m (W) of (E) boundary of Sec. 14
Grd Elev: 506.75 m
Proj. TD: 2514 m (Mississipian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10243

Legacy Pierson HZNTL 11-28-1-28 (WPM)
UWI: 100.11-28-001-28W1.00
Licence Issued: 28-Nov-2014
Licensee: Legacy Oil + Gas Inc.
Mineral Rights: Legacy Oil + Gas Inc.
Contractor: Ensign Canadian/Big Sky Drilling - Rig# 650
Surface Location: 09D-29-01-28
Co-ords 589.44 m (S) of (N) boundary of Sec. 29
50.00 m (W) of (E) boundary of Sec. 29
Grd Elev: 458.71 m
Proj. TD: 1703 m (Triassic)
Field: Pierson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10244

Legacy Pierson Prov. HZNTL 10-29-1-28 (WPM)
UWI: 100.10-29-001-28W1.00
Licence Issued: 28-Nov-2014
Licensee: Legacy Oil + Gas Inc.
Mineral Rights: Legacy Oil + Gas Inc.
Contractor: Ensign Canadian/Big Sky Drilling - Rig# 650
Surface Location: 09D-29-01-28
Co-ords: 559.44 m (S) of (N) boundary of Sec. 29
50.00m (W) of (E) boundary of Sec. 29
Grd Elev: 458.74 m
Proj. TD: 1703 m (Triassic)
Field: Pierson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)